

Activity ID	Activity Description	Orig Dur	Rem Dur	%	1999												2000					
					D	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY

Engineering Department					ENG																								
-------------------------------	--	--	--	--	------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Andy Mason - Director of Development					MASON																								
---	--	--	--	--	--------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

BA400	Design Building Addition	20	20	0																									
AS100	Define System Requirements	10	10	0																									
AS101	System Design	20	20	0																									
AS204	Prepare Drawings for Temp	10	10	0																									
AS216	Prepare Drawings for System	10	10	0																									
AS102	Approve System Design	10	10	0																									
BA469	Assemble Technical Data for Heat	3	3	0																									
BA470	Review Technical Data on Heat	10	10	0																									
CS300	System Design	40	40	0																									
CS310	Review and Approve Design	15	15	0																									
CS430	Prepare Drawings for Conveyors	20	20	0																									
CS440	Review and Approve Drawings for	5	5	0																									

Tim Evans - Program Manager					EVANS																								
------------------------------------	--	--	--	--	--------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

AS205	Review and Approve Temp	5	5	0																									
AS217	Review and Approve System	10	10	0																									

Acme Motors - Owner					ACME																								
----------------------------	--	--	--	--	-------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

BA501	Review and Approve Designs	14	14	0																									
BA530	Review and Approve Brick	10	10	0																									
BA560	Review and Approve Flooring	10	10	0																									
Subtotal		120	120	0																									

Purchasing Department					PCH																								
------------------------------	--	--	--	--	------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Meg Foley - Purchasing Manager					FOLEY																								
---------------------------------------	--	--	--	--	--------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

BA450	Assemble Brick Samples	10	10	0																									
BA480	Assemble and Submit Flooring	10	10	0																									
AS200	Prepare and Solicit Bids for Temp	5	5	0																									
AS201	Review Bids for Temp Control	2	2	0																									
AS213	Prepare and Solicit Bids for	5	5	0																									
AS202	Award Contract for Temp Control	1	1	0																									
AS214	Review Bids for System Controller	4	4	0																									
BA411	Prepare and Solicit Bids for Heat	3	3	0																									
AS215	Award Contract for System	1	1	0																									
BA412	Review Bids for Heat Pump	2	2	0																									
BA413	Award Contract for Heat Pump	1	1	0																									

Project Start	04JAN99		Early Bar	APEX	Your Project Your Company or Client Dept. & Resp.	Sheet 1 of 5		Date	Revision	Checked	Approved
Project Finish	12JUL00		Progress Bar								
Data Date	04JAN99		Critical Activity								
Run Date	06JAN99										

© Primavera Systems, Inc.

Activity ID	Activity Description	Orig Dur	Rem Dur	%	1999												2000															
					D	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	J								
Meg Foley - Purchasing Manager					FOLEY																											
BA550	Fabricate and Deliver Heat Pump	90	90	0	▲▼ Fabricate and Deliver Heat Pump and Controls																											
BA421	Prepare and Solicit Bids for Brick	3	3	0	▲▼ Prepare and Solicit Bids for Brick Exterior																											
BA407	Prepare and Solicit Bids for	5	5	0	▲▼ Prepare and Solicit Bids for Flooring																											
BA422	Review Bids for Brick	3	3	0	▲▼ Review Bids for Brick																											
BA408	Review Bids for Flooring	3	3	0	▲▼ Review Bids for Flooring																											
BA423	Award Contract for Brick	1	1	0	▲▼ Award Contract for Brick																											
BA600	Deliver Brick	60	60	0	▲▼ Deliver Brick																											
BA409	Award Contract for Flooring	1	1	0	▲▼ Award Contract for Flooring																											
BA620	Fabricate and Deliver Flooring	60	60	0	▲▼ Fabricate and Deliver Flooring																											
CS400	Prepare and Solicit Bids for	10	10	0	▲▼ Prepare and Solicit Bids for Conveyors																											
CS410	Review Bids for Conveyors	2	2	0	▲▼ Review Bids for Conveyors																											
CS420	Award Contract	1	1	0	▲▼ Award Contract																											
CS450	Fabricate and Deliver Conveyors	50	50	0	▲▼ Fabricate and Deliver Conveyors																											
Vendor					VENDR																											
AS206	Fabricate & Deliver Temp Control	20	20	0	▲▼ Fabricate & Deliver Temp Control Equipment																											
AS218	Fabricate and Deliver System	60	60	0	▲▼ Fabricate and Deliver System Controller																											
Subtotal		149	149	0	▲▼																											
Information Systems Department					ISD																											
Tom Mills - Director of Hardware Engineering					MILLS																											
AS240	Installation Begins	0	0	0	■ Installation Begins																											
AS310	Site Preparation	10	10	0	▲▼ Site Preparation																											
AS315	Install Electrical Power	24	24	0	▲▼ Install Electrical Power																											
AS103	Install Robot Base	18	18	0	▲▼ Install Robot Base																											
AS104	Run Sealant, Air, and Water	13	13	0	▲▼ Run Sealant, Air, and Water Piping																											
AS105	Install Temperature Control	20	20	0	▲▼ Install Temperature Control Equipment																											
AS106	Set & Connect Robots	18	18	0	▲▼ Set & Connect Robots																											
AS107	Install System & Misc.	30	30	0	▲▼ Install System & Misc. Components																											
AS109	Test & Debug Line A	24	24	0	▲▼ Test & Debug Line A																											
AS110	Test & Debug Line B	24	24	0	▲▼ Test & Debug Line B																											
AS270	Trim Robot Paths Line B	24	24	0	▲▼ Trim Robot Paths Line B																											
AS108	Install System Controller	16	16	0	▲▼ Install System Controller																											
AS250	Install Bar Rails	20	20	0	▲▼ Install Bar Rails																											
AS260	Trim Robot Paths Line A	15	15	0	▲▼ Trim Robot Paths Line A																											
AS111	Pilot Start Line A	1	1	0	▲▼ Pilot Start Line A																											
AS112	Start-Up Line B	1	1	0	▲▼ Start-Up Line B																											
Project Start	04JAN99	▲▼ Early Bar		APEX																												
Project Finish	12JUL00	▲▼ Progress Bar		Your Project																												
Data Date	04JAN99	▲▼ Critical Activity		Your Company or Client																												
Run Date	06JAN99			Dept. & Resp.																												
© Primavera Systems, Inc.					Sheet 2 of 5												Date				Revision				Checked				Approved			

